

11th Plan Capacity Addition by DVC – Milestone Chart

Project	Unit	MW	EPC Agency	Drum Lift	HT	BLU	TG Box-up	Sync	Commn
Mejia TPS Extn	U-6	250	BHEL	-	-	-	-	-	24-09-08 (A)
Chandrapura Extn	U-7	250	BHEL	-	-	-	-	-	04-11-09 (A)
	U-8	250	BHEL	-	-	-	01/2010	02/2010	03/2010
Mejia TPS Phase-II	U-1	500	BHEL	-	-	01/2010	-	03/2010	04/2010
	U-2	500	BHEL	-	-	01/2010	04/2010	04/2010	06/2010
Koderma TPS	U-1	500	BHEL	-	01/2010	05/2010	05/2010	08/2010	09/2010
	U-2	500	BHEL	-	04/2010	08/2010	09/2010	02/2011	03/2011
Durgapur Steel	U-1	500	BHEL	-	01/2010	05/2010	06/2010	08/2010	09/2010
	U-2	500	BHEL	-	03/2010	07/2010	10/2010	02/2011	03/2011
Raghunathpur	U-1	600	R-Infra	01/2010	09/2010	05/2011	05/2011	07/2011	09/2011
	U-2	600	R-Infra	03/2010	11/2010	07/2011	06/2011	09/2011	11/2011